

Township Road Projects -Summer 2021

Here is a tentative milling and road paving schedule for the following Township roads, **weather permitting**, milling expected to start, July 6th, paving expected to start on or about July 12th. **This schedule may vary.**

Day 1, Milling July 6th
Chincopee

Day 2, Milling July 7th
Carolina, Illinois, Rhode Island, Massachusetts, New York

Day 3, Milling July 8th
New York, Virginia

Day 4 Milling July 9th
Ohio, Delaware, Utah, Iowa

Day 1, Paving July 12th
Chincopee

Day 2, Paving July 13th
Carolina, Illinois, Rhode Island, Massachusetts, New York

Day 3, Paving July 14th
New York, Virginia

Day 4 Paving July 15th
Ohio, Delaware, Utah, Iowa

Here is a **tentative** milling and road paving schedule for the following Township roads, **weather permitting**, milling expected to start, July 16th, paving expected to start on or about July 21st. **This schedule will vary. A more definitive schedule will be announced.**

Winona Trail, Clover Terrace, Sachem Road, Lorettacong Road, Woodport Road, Teepee Road, Mohawk Trail, Ledgewood Road, Allegheny Trail,

Tentative Date for milling and paving Ridge Road (Sparta Border), weather permitting is on or about July 12th

In addition, Morris County is expected to complete drainage work and mill & pave County Road #615, (Edison/Espanong) this summer/early fall.

Here is a tentative micropaving schedule for the following Township roads (Peaks). **Weather permitting**, work is scheduled to begin on or about July 6th, this is a two step process, first step is a tar & chip, approx. two weeks later, the tar & chip will be sealed with a micropave. **A further announcement will be made on the second phase schedule.**

Day 1 -July 6th
High Point CT, Fox Hill CT, Tanglewood, Aspen CT, Black Oak, Hill Hollow RD, Pinnacle, Vail Pass

Day 2 -July 7th
Hunters Ridge, Walnut, Ravine RD, Timberline, Mountain Top CT, Black Bear, White Oak, Rock Ridge RD, Skyline DR (Partial)

Day 3-July 8th
Skyline (Finish), Lot on Skyline, Jefferson ST